Routine Test Certificate

Project Name: [redacted]
Customer: [redacted]
PO No: [redacted]

This is to certify that Luminaires noted below have been tested & passed as per our QAP & Routine Test Requirements as per IS 10322 standard.

S.no	ItemDescription	Unit	Quantity	Test Result
1	BY616PLED200S5700WBPSUGR	Nos.	22	Pass
2	BY225PLED104SCWSYNBPSUFGGR V2	Nos	50	Pass

Test Results

Sl.No.	Parameters	ValueSpecified	ObservedValue	Remarks
1	Visual Check	Not any Visual/ Manufacturing Defect	NoDefectfound	Satisfactory
2	HighVoltage(HV) Test	No Flash over or breakdown at 1.5KVAC for 60 sec	Withstood	Satisfactory
3	Insulation Resistance(IR) Test	Shouldwithstand>2MΩ	Withstood	Satisfactory
4	PF	>0.90	0.95to0.99	Satisfactory

Conclusion:

The test result are as per the specification and are satisfactory, hence the items above are cleared for dispatch.

For SIGNIFY Innovations India Limited
(Formerly Known as 'Philips Lighting India Limited')

[redacted]
Product Compliance Manager